

January 8, 2014



WESTCON

North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

ATTN: Patrick Fahn
PHONE: 701-328-4077
EMAIL: pfahn@nd.gov

RE: Progress Report – Week Ending – 01/05/2014
Transmission Facility Siting, Case No. PU-13-799
Two Petroleum Pipelines
Dakota Prairie Refining, LLC

Dear Mr. Fahn,

The project commenced with the construction of the two petroleum pipelines on 2 January, 2014. The pipelines are being installed west of the Heart River, to date the project is approximately 8% complete.

Manpower

12 Craft

Safety and Health

No issues to report.

Quality Assurance

No issues to report

One Week Look Ahead

1. Continue working both lines simultaneously on the west side of the Heart River.
2. Begin staging material east of the Heart River.
3. Continue with engineering and design on the 116th Ave SW road crossing.

Respectfully,

A handwritten signature in blue ink, appearing to read "Jeffrey Rust".

Jeffrey Rust
Project Director

36 **PU-13-799** Filed: 1/8/2014 Pages: 1
**Dakota Prairie Refining Progress Report - week
ending 1-5-2014**

Dakota Prairie Refining, LLC