

January 22, 2014

North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

ATTN: Patrick Fahn
PHONE: 701-328-4077
EMAIL: pfahn@nd.gov

RE: Progress Report – Week Ending – 01/19/2014
Transmission Facility Siting, Case No. PU-13-799
Two Petroleum Pipelines
Dakota Prairie Refining, LLC



WESTCON

Dear Mr. Fahn,

The project continues with fabrication and installation of the two petroleum pipelines. The pipelines are being installed on both sides of the Heart River, to date the project is approximately 16% complete.

Manpower

10 Craft

Safety and Health

No issues to report.

Quality Assurance

No issues to report

One Week Look Ahead

1. Continue working both lines simultaneously on the west and east side of the Heart River.
2. Continue with engineering and design on the 116th Ave SW road crossing.

Respectfully,

Jeffrey Rust
Project Director

41 **PU-13-799** Filed: 1/23/2014 Pages: 1
**Dakota Prairie Refining Progress Report - week
ending 1-19-2014**

Dakota Prairie Refining, LLC