

March 5, 2014

North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

ATTN: Patrick Fahn
PHONE: 701-328-4077
EMAIL: pfahn@nd.gov

RE: Progress Report – Week Ending – 03/02/2014
Transmission Facility Siting, Case No. PU-13-799
Two Petroleum Pipelines
Dakota Prairie Refining, LLC



WESTCON

Dear Mr. Fahn,

The project continues with fabrication and installation of the two petroleum pipelines. The pipelines are being installed on bridge crossing and box culvert, to date the project is approximately 70% complete.

Manpower

8 Craft

Safety and Health

No issues to report.

Quality Assurance

No issues to report

One Week Look Ahead

1. Box culvert supports and piping, bridge crossing supports and piping.
2. Continue with engineering and design on the 116th Ave SW road crossing.

Respectfully,

Jeffrey Rust
Project Director

47 **PU-13-799** Filed: 3/7/2014 Pages: 1
**Dakota Prairie Refining Progress Report - week
ending 3-2-2014**

Dakota Prairie Refining, LLC