



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 1 Week Ending: 1/18/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	4.5%	9000	202,023
Pipe Strung		0	202,023
Pipe Welded		0	202,023
Ditch open		0	202,023
Pipe lowered		0	202,023
Pipe Backfill		0	202,023
Bores Complete		0	
Tie in complete		0	

Safety issues:

- Wind and cold.

Activities for the week:

- Unloading pipe train and 7 trucks - 240 joints are unloaded and at the pipe yard.
- Cleared right-of-way and began cutting fences in gates (2).

Projected activities for next week:

- Continue to unload pipe train.
- Continue to build right-of-way and installing gates.
- String bore pipe for bores.
- Test welders to qualify them for project.