



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 2 Week Ending: 1/25/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	5.64%	2400	202,023
Pipe Strung		600	202,023
Pipe Welded		0	202,023
Ditch open		0	202,023
Pipe lowered		0	202,023
Pipe Backfill		0	202,023
Bores Complete		0	
Tie in complete		0	

Safety issues: Cold weather

Activities for the week: Crew continues to build fence gates, Crew strung 600 feet of bore pipe. Welders were tested and certified.

Projected activities for next week: String more bore pipe, continue building Right-of-Way, begin string mainline pipe. Weld up bore sections.