



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 3 Week Ending: 2/1/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	10%	8400	19,800	202,023
Pipe Strung	3%	4853	5456	202,023
Pipe Welded		20 joints		
Ditch open		0		202,023
Pipe lowered		0		202,023
Pipe Backfill		0		202,023
Bores Complete		0		
Tie in complete		0		

Safety issues: Cold weather

Activities for the week: Crew continues to build fence gates, Crew strung 336 feet of bore pipe. Welded 20 joints of pipe for bore sections.

Projected activities for next week: String more bore pipe, continue building Right-of-Way, begin string mainline pipe. Weld up bore sections. Boring crew will start drilling.