



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 4 Week Ending: 2/8/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	10%	0	19,800	202,023
Pipe Strung	5%	4040	9496	202,023
Pipe Welded		19 joints	39 Joints	
Ditch open		0		202,023
Pipe lowered		0		202,023
Pipe Backfill		0		202,023
Bores Complete		0		
Tie in complete		0		

Safety issues: Cold weather

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. This week the PHMSA inspector Darren Lemmerman was on the project. Bore contractor was delayed due to extreme cold.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections and mainline pipe. Boring crew will start drilling.