



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 5 Week Ending: 2/15/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	18%	16,500	36,300	202,023
Pipe Strung	11%	11,791	21,287	202,023
Pipe Welded		23 joints	62 Joints	
Ditch open		0		202,023
Pipe lowered		0		202,023
Pipe Backfill		0		202,023
Bores Complete		1	1	
Tie in complete		0		

Safety issues: Cold weather, Muddy Right-of-Way.

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Bore contractor pulled in bore #1 section.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections and mainline pipe. Boring crew will continue on bores #3 and #4 drilling.