



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 6 Week Ending: 2/22/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	25%	13,600	49900	202,023
Pipe Strung	17%	13,213	34500	202,023
Pipe Welded		59 joints	121 Joints	
Bending	7%	14,500	14,500	202,023
Ditch open		0		202,023
Pipe lowered		0		202,023
Pipe Backfill		0		202,023
Bores Complete		3	4	
Tie in complete		0		

Safety issues: Cold weather, Muddy Right-of-Way.

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Completed 3 bore crossing. No mainline pipe welding.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections and mainline pipe will be started mid-week. Boring crew will continue on bores #5 and #6 drilling.