



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 7 Week Ending: 3/1/2014

| BOE Pipeline Project | Percent of Total Project Complete | Footage completed Week of report | Total Footage to date | Approximate Footage for Entire Project |
|----------------------|-----------------------------------|----------------------------------|-----------------------|--|
| Row Cleared | 28% | 5706 | 55,606 | 202,023 |
| Pipe Strung | 21% | 7500 | 42,000 | 202,023 |
| Pipe Welded | 1% | 1600 | 1600 | 202,023 |
| Bending | 8% | 1500 | 16,000 | 202,023 |
| Ditch open | | 0 | | 202,023 |
| Pipe lowered | | 0 | | 202,023 |
| Pipe Backfill | | 0 | | 202,023 |
| Bores Complete | | 1 | 5 | |
| Tie in complete | | 0 | | |

Safety issues: Cold weather, Equipment sliding around.

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Completed 1 bore crossing. Started mainline pipe welding.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Ditching will begin.