



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: Week Ending: 3/8/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	33%	10,600	66,206	202,023
Pipe Strung	28%	14,958	56,958	202,023
Pipe Welded	4%	6800	8400	202,023
Bending	15%	13,700	29,700	202,023
Ditch open		0		202,023
Pipe lowered		0		202,023
Pipe Backfill		0		202,023
Bores Complete		2	7	
Tie in complete		0		

Safety issues: Weather is warming up causing extremely muddy conditions.

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Mainline pipe welding continues, more welders will be added this week. Trenching was not started.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Trenching will begin.