



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 9 Week Ending: 3/16/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	39%	12,594	78,800	202,023
Pipe Strung	36%	11,544	71,893	202,023
Pipe Welded	11%	12,800	22,600	202,023
Bending	21%	9100	41,500	202,023
Ditch open	4%	6900	6900	202,023
Pipe lowered	4%	6900	6900	202,023
Pipe Backfill	1%	2800	2800	202,023
Bores Complete		2	9	
Tie in complete		0		

Safety issues: Weather is warming up causing extremely muddy conditions.

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Mainline pipe welding continues, more welders were added this week. Trenching was started. Pipe being lowered in as trench is opened and backfill is following right behind lowering in, minimizing open trench. Frost has been observed as deep as 4 feet. Tall grasses are being mowed from the right of way, so nesting will not become an issue. Erosion control devices are being placed as things have begun to thaw.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Trenching and lowering in will continue. Mowing of tall grasses will continue.