



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 10 Week Ending: 3/23/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	45%%	12,000	90,800	202,023
Pipe Strung	43%	14,667	86,560	202,023
Pipe Welded	18%	13,900	36,500	202,023
Bending	30%	19,000	60,500	202,023
Ditch open	5%	3400	10,300	202,023
Pipe lowered	5%	3400	10,300	202,023
Pipe Backfill	5%	7200	10,000	202,023
Bores Complete		2	11	
Tie in complete	4.5%	9212	9212	202,023

Safety issues: Muddy conditions.

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Mainline pipe welding continues, Trenching and lowering in continues. Frost has been observed as deep as 4 feet. Tall grasses are being mowed from the right of way, so nesting will not become an issue. Erosion control devices are being placed as things have begun to thaw.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Trenching and lowering in will continue. Mowing of tall grasses will continue with completion before April 5th.