



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 11 Week Ending: 3/30/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	55%	21,300	112,100	202,023
Pipe Strung	49%	13,040	99,600	202,023
Pipe Welded	22%	8,300	44,800	202,023
Bending	38%	16,800	77,300	202,023
Ditch open	13%	16,200	26,500	202,023
Pipe lowered	13%	16,200	26,500	202,023
Pipe Backfill	13%	16,500	26,500	202,023
Bores Complete		3	14	
Tie in complete	11%	13788	23000	202,023

Safety issues: NA

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Mainline pipe welding continues, Trenching and lowering in continues. Frost has been observed as deep as 3 feet with 12" of unfrozen ground above it. Tall grasses are being mowed from the right of way, so nesting will not become an issue. Erosion control devices are being placed as things have begun to thaw.

Projected activities for next week: Blizzard warnings and deep snow on the 31st have shut down operation of all crews. Once conditions allow String pipe, building Right-of-Way, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Trenching and lowering in will continue. Mowing of tall grasses will continue with completion before April 5th. Additional welders will be tested and placed on the project.