



North Dakota PSC Case Number: PU - 13 - 825  
Route Permit #: 161 Certificate of Corridor Compat #: 150  
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.  
Construction Prog Report: 12 Week Ending: 4/6/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Total Footage to date	Approximate Footage for Entire Project
Row Cleared	59%	7400	119,500	202,023
Pipe Strung	51%	3600	103,200	202,023
Pipe Welded	28%	11,200	56,000	202,023
Bending	40%	4100	81,400	202,023
Ditch open	16%	5900	32,400	202,023
Pipe lowered	16%	5900	32,400	202,023
Pipe Backfill	16%	5900	32,400	202,023
Bores Complete		4	18	
Tie in complete	13%	4200	27,200	202,023

Safety issues: Muddy conditions.

Activities for the week: Crew continues to build fence gates, crews continue to weld bore pipe section together. Mainline pipe welding continues, Trenching and lowering in continues. Frost has been observed as deep as 3 feet the top has frozen again due to the snow cover. Mowing has stopped due to snow cover. Erosion control devices are being placed due to large amount of snow melt.

Projected activities for next week: Right of Way will be evaluated for muddy conditions. Due to the large amount of snow cover and the expected high temperatures the Right of Way may need several days to dry out before operations can continue. Once conditions allow String pipe, building Right-of-Way, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Trenching and lowering in will continue.