



North Dakota PSC Case Number: PU - 13 - 825  
Route Permit #: 161      Certificate of Corridor Compat #: 150  
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.  
Construction Prog Report: 14    Week Ending: 4/19/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	68%	17900	202,023
Pipe Strung	54%	6200	202,023
Pipe Welded	44%	31363	202,023
Ditch open	26%	18700	202,023
Pipe lowered	26%	18700	202,023
Pipe Backfill	26%	17900	202,023
Bores Complete	22	3	
Tie in complete	20%	8600	

Safety issues: Overcast sky makes it difficult to see overhead power lines.

Activities for the week: All activities commenced Monday, April 14, 2014. Crews continue to build fence gaps, crews continue to weld bore pipe section together. Mainline pipe welding continues, trenching and lowering in continues. Erosion control devices are being placed due to large amounts of snow melt.

Projected activities for next week: String pipe, building Right-of Way, weld up bore sections, and mainline pipe welding will continue. Boring crew will continue drilling. Trenching and lowering in will continue.