



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report:16 Week Ending: 5/3/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	89%	13700	202,023
Pipe Strung	70%	8100	202,023
Pipe Welded	58%	6200	202,023
Ditch open	45%	19000	202,023
Pipe lowered	44%	16400	202,023
Pipe Backfill	44%	16400	202,023
Bores Complete	24	0	
Tie in complete	29%	0	

Safety issues: Muddy ROW conditions

Activities for the week: Weekly activities were put on hold due to inclement weather and muddy ROW conditions. All activities commenced 5/1/2014. Crew continues to build fence gates, crews continue to weld bore pipe section together. Mainline pipe welding continues, Trenching and lowering in continues. Erosion control devices continue to be installed.

Projected activities for next week: String pipe, continue building Right-of-Way, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Trenching and lowering in will continue.