



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 17 Week Ending: 5/10/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	94%	9700	202,023
Pipe Strung	77%	14600	202,023
Pipe Welded	61%	6200	202,023
Ditch open	49%	7300	202,023
Pipe lowered	49%	9900	202,023
Pipe Backfill	49%	9900	202,023
Bores Complete	25	1	
Tie in complete	29%	15100	202,023

Safety issues: Muddy ROW conditions.

Activities for the week: Weekly activities were put on hold due to inclement weather and muddy ROW conditions beginning 5/5/14. All activities commenced 5/9/2014. Crews continue to weld bore pipe section together. Mainline pipe welding continues, Trenching and lowering in continues. Erosion control devices continue to be installed.

Projected activities for next week: String pipe, continue building Right-of-Way this process should be completed this week, Weld up bore sections, mainline pipe welding. Boring crew will continue drilling. Trenching and lowering in will continue.