



North Dakota PSC Case Number: PU - 13 - 825  
Route Permit #: 161 Certificate of Corridor Compat #: 150  
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.  
Construction Prog Report: 18 Week Ending: 5/17/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	8500	202,023
Pipe Strung	88%	22847	202,023
Pipe Welded	69%	15200	202,023
Ditch open	57%	16000	202,023
Pipe lowered	57%	16000	202,023
Pipe Backfill	57%	16000	202,023
Bores Complete	27	2	
Tie in complete	40%	6100	

Safety issues: None reported

Activities for the week: Right of way clearing has been completed, String of the 16” continued, Welding, Ditching, Lowering -in, Backfilling, and boring of crossing all continue. The process of Right of way restoration has begun at the beginning of the project.

Projected activities for next week: All above activities will continue and the string of the 20” pipe will begin.