



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 19 Week Ending: 5/24/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	197500	202,023
Pipe Strung	97%	194500	202,023
Pipe Welded	83%	167808	202,023
Ditch open	70%	142300	202,023
Pipe lowered	70%	142300	202,023
Pipe Backfill	70%	142300	202,023
Bores Complete	4	31	
Tie in complete	48%	97000	
Clean Up	12%	23500	202,023

Safety issues: None observed

Activities for the week: Completed the clearing of the right - of - Way, Strung the remaining 20" (waiting on more pipe to show up), Welded pipe up to within 2 miles of the 20" change over, continued to ditch and lay in pipe, continued installing bore crossings, lose ends are being tie-in and right - of - way restoration continues.

Projected activities for next week: Finish stringing the remain 20" pipe, finish welding the 16" and begin the 20", set valve settings, continue to trench and lay in pipe and backfill, right - of - way restoration will continue. Seeding is planned to begin in the fall.