



North Dakota PSC Case Number: PU - 13 - 825  
Route Permit #: 161 Certificate of Corridor Compat #: 150  
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.  
Construction Prog Report: 20 Week Ending: 5/31/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	99%	5500	202,023
Pipe Welded	89%	11592	202,023
Ditch open	79%	17400	202,023
Pipe lowered	79%	17400	202,023
Pipe Backfill	79%	17400	202,023
Bores Complete	33	2	
Tie in complete	48%	0	
Clean Up	13%	3000	202,023

Safety issues: None were observed.

Activities for the week: Stringing crew laid all the 20" pipe and stockpile 34 joints to complete the project. The right of way received a significant amount of rain over the week and time was spent repairing BMPs. The welding crew has completed welding of the 16" pipe. Time was spent on Friday qualifying 2 new welding procedures for the 20" pipe. Ditching, Lay-in, and backfill has completed 30 miles with 3.5 miles until the 16" pipe will all be backfilled. Tie-in continue and spreading the topsoil back over the right of way continues.

Projected activities for next week: Weld out the 20" pipe, lowering in and backfilling the remaining 16". Begin ditching the 20". Begin installing valve setting starting from the north end. Frac tanks will be set at the beginning this week and will begin to be filled. Hydro-testing the first 14 miles will begin in two weeks. Pipeline will be commissioned in stages as Hydro-test are complete.