



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report:21 Week Ending: 6/7/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	99%	0	202,023
Pipe Welded	98%	17500	202,023
Ditch open	91%	23100	202,023
Pipe lowered	91%	22600	202,023
Pipe Backfill	91%	22600	202,023
Bores Complete	37	4	
Tie in complete	50%	3500	
Clean Up	23%	20836	202,023

Safety issues: None were observed

Activities for the week: Right of Way was visited by Dave Hennen with ProSource. Dave toured the entire ROW and provided a list of improvements that need to be undertaken. Time was spent repairing and installing BMP's. Ditching, Lay-in, and backfill continues. Tie-in's continue and spreading the topsoil back over the right of way continues. One valve set has been set and another one is being set.

Projected activities for next week: Weld out the 20" pipe, ditching, lowering in and backfilling the remaining 20". Install two more valve sets. First 14 miles will be cleaned and readied for filling with water. Hydro-testing the first 14 miles will begin in one week. Pipeline will be commissioned in stages as Hydro-tests are complete.