



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report:22 Week Ending: 6/14/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	2024	202,023
Pipe Welded	99%	4500	202,023
Ditch open	98%	13800	202,023
Pipe lowered	98%	14300	202,023
Pipe Backfill	98%	14300	202,023
Bores Complete	40	3	
Tie in complete	54%	8700	
Clean Up	26%	5664	202,023

Safety issues: None were observed

Activities for the week: Time was spent repairing and installing BMP's. Ditching, Lay-in, and backfill continues. Tie-in's continue and spreading the topsoil back over the right of way continues. Completed the installation of the first three valve settings and the tie - in riser at the LL Terminal launcher.

Projected activities for next week: Weld out the 20" pipe, ditching, lowering in and backfilling the remaining 20". Install remaining valve sets. First 14 miles will be cleaned and readied for filling with water. Hydro-testing the first 14 miles will begin. Pipeline will be commissioned in stages as Hydro-tests are complete.