



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report:23 Week Ending: 6/21/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	0	202,023
Pipe Welded	99%	0	202,023
Ditch open	98%	0	202,023
Pipe lowered	98%	0	202,023
Pipe Backfill	98%	0	202,023
Bores Complete	43	3	
Tie in complete	54%	0	
Clean Up	30%	7700	202,023

Safety issues: None

Activities for the week: Crews continue to tie-in loose sections. 20" boring of 116th Ave. Cleaning of section 1. Section 1 was readied for hydrotest and filled with water.

Projected activities for next week: Complete Section 1 hydrotest, complete loose tie-ins in Section 2 & Section 3. Cleaning of Section 2. Begin filling Section 2 for hydrotest.