



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report:24 Week Ending: 6/28/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	0	202,023
Pipe Welded	99%	0	202,023
Ditch open	98%	0	202,023
Pipe lowered	98%	0	202,023
Pipe Backfill	98%	0	202,023
Bores Complete	44	1	
Tie in complete	68%	28189	
Clean Up	40%	13500	202,023

Safety issues: Muddy right of way and overland flooding.

Activities for the week: this week was focused on getting all loose ends tied together in test sections 1 and 2. Test section 1 was cleaned and hydro-tested Monday. Test went great. Section 2 was all tied together and cleaned by Friday. Began filling section 2 with water on Saturday. Green River bore was completed.

Projected activities for next week: This week's focus will be connecting all the loose ends in section 3. Completing the bore on Duck Creek. Setting the launcher and receiver at station 1785+00. The crew does plan to take the 4th of July weekend off, so it will be a short week. Complete hydro-test on section two, then send caliper pig through sections 1 & 2. Install valves in sections 1 & 2.