



North Dakota PSC Case Number: PU - 13 - 825  
Route Permit #: 161 Certificate of Corridor Compat #: 150  
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.  
Construction Prog Report:25 Week Ending: 7/5/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	0	202,023
Pipe Welded	99%	0	202,023
Ditch open	98%	0	202,023
Pipe lowered	98%	0	202,023
Pipe Backfill	98%	0	202,023
Bores Complete	44	0	
Tie in complete	68%	0	
Clean Up	42%	5500	202,023

Safety issues: None observed

Activities for the week: Week has been spent tying in loose sections, hydro testing section 2, and running the sizing pig on section 1.

Projected activities for next week: Continue to tie-in loose sections, clean and dry section 2 and run the sizing pig. Section 1 will be filled with crude oil and readied for operations.