



North Dakota PSC Case Number: PU - 13 - 825  
Route Permit #: 161 Certificate of Corridor Compat #: 150  
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.  
Construction Prog Report: 26 Week Ending: 7/12/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	0	202,023
Pipe Welded	99%	0	202,023
Ditch open	98%	0	202,023
Pipe lowered	98%	0	202,023
Pipe Backfill	98%	0	202,023
Bores Complete	45	1	
Tie in complete	71%	6523	
Clean Up	50%	14000	202,023

Safety issues: None reported

Activities for the week: Tying in loose ends continues. Section from 29<sup>th</sup> street to I - 94 was worked on. Cleaning the section from 18<sup>th</sup> St. to 29<sup>th</sup> street continues. A leaking waterline was discovered and was repair with help from the SWWD personnel. Helped with some landowner's loose cattle issues. Clean up continues.

Projected activities for next week: Caliper pig will be run in the section of pipe beginning at 18<sup>th</sup> St. to the end at 29<sup>th</sup> St. if the run is successful this portion of the line will be commissioned and filled with crude. The section of pipe from 29<sup>th</sup> St. to the Belle Fourche pipeline tie-in will be completed cleaned and readied for hydro test. The 20" section of pipe from the Belle Fourche pipeline tie-in will continue to be installed and tie-ins will be made. Clean up will continue.