



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 28 Week Ending: 7/26/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	0	202,023
Pipe Welded	99%	0	202,023
Ditch open	99%	214	202,023
Pipe lowered	99%	300	202,023
Pipe Backfill	99%	3100	202,023
Bores Complete	47	2	
Tie in complete	98%	0	
Clean Up	64%	12500	202,023

Safety issues: None reported

Activities for the week: Make final tie-ins. Continue clean up.

Projected activities for next week: Clean completed line section, fill sections 3 and 4 with water and Hydro test. Run caliper pig. Commission sections 3 and 4. Pipeline will be placed in to service.