



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report:29 Week Ending: 8/2/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	0	202,023
Pipe Welded	100%	623	202,023
Ditch open	100%	2309	202,023
Pipe lowered	100%	2324	202,023
Pipe Backfill	100%	2324	202,023
Bores Complete	48	2	
Tie in complete	100%	3523	
Clean Up	72%	15500	202,023

Safety issues:

Activities for the week: Completed welding, ditching, lowering pipe, pipe backfill and tie-ins. Clean completed line section, filled sections 3 and 4 with water and Hydro tested.

Projected activities for next week: Run Caliper pig and commission line.