



North Dakota PSC Case Number: PU - 13 - 825
Route Permit #: 161 Certificate of Corridor Compat #: 150
Project: Bakken Oil Express, LLC 16 - inch Crude Oil Pipeline/ Dunn & Stark Counties.
Construction Prog Report: 35 Week Ending: 9/13/2014

BOE Pipeline Project	Percent of Total Project Complete	Footage completed Week of report	Approximate Footage for Entire Project
Row Cleared	98%	0	202,023
Pipe Strung	100%	0	202,023
Pipe Welded	100%	0	202,023
Ditch open	100%	0	202,023
Pipe lowered	100%	0	202,023
Pipe Backfill	100%	0	202,023
Bores Complete	48	0	
Tie in complete	100%	0	
Clean Up	100%	13524	202,023

Safety issues: None Reported

Activities for the week: Clean-up of ROW continued.

Projected activities for next week: Project Complete.