

-Info-Public Service Commission

From: Albrecht, Daniel <Daniel.Albrecht@mdu.com>
Sent: Friday, November 10, 2017 4:00 PM
To: -Info-Public Service Commission; Lein, Jerry R.
Cc: bob.youness@ulteig.com; Skabo, Jay; Dihle, Mark
Subject: BSSE Case No. PU-13-840 Weekly Update Email #11

CAUTION: This email originated from an outside source. Do not click links or open attachments unless you know they are safe.



Weekly Update for November 4 to November 10, 2017

To: Jerry Lein
North Dakota Public Service Commission
600 East Boulevard, Dept. 408
Bismarck, ND 58505-0480

Montana-Dakota Utilities Co's & Otter Tail Power Company's Big Stone South to Ellendale 345KV Transmission Line Project in Dickey County, ND Case No. PU 13-840 Notice of Ellendale 345kV Substation Construction weekly update from Montana-Dakota Utilities Co. (Email update #11)

Dear Mr. Lein:

This past week our contractor (Scherbenske, Inc.) finalized topsoil placement in preparation for seeding. They delayed hydroseeding until next week. Substation components are being shipped to site sporadically, traffic on roadways should be minimal until final rock cover is placed over site next year after foundation work is complete. The next phase of construction will be working on foundations and erection of structures within the footprint of the gravel pad has begun. Key Contracting has started pouring foundations this week.

Next week activities are expected to consist of: foundation construction by the contractor (Key Contracting).

As they relate to the PSC order and Substation construction: no safety issues, no property damage issues, no complaints, no public roadway issues, no environmental or cultural issues were encountered or brought to our attention.

Thank you and if you have any further questions about substation construction activities, feel free to contact me at:

Daniel A. Albrecht
Substation Engineer
Montana-Dakota Utilities Co.
400 N 4th Street
Bismarck, ND 58501-4092

Telephone: 701-222-7680

Email: daniel.albrecht@mdu.com