

## Big Stone South to Ellendale Project



# ► BSSE Line Construction Project Weekly Status Report

Case No. PU-13-840

Al Koeckeritz ► Otter Tail Power Company ► 2/12/2018

**Project Overview** – The BSSE Project is a 163-mile 345kV transmission line that runs from the Big Stone, South Dakota Substation to the Ellendale, North Dakota Substation. Approximately 10 miles of the line is in Dickey County North Dakota.

**Weekly Progress** – Tri-State Drilling (TSD) completed drilling and pouring operations in North Dakota for the BSSE Project transmission structures. It was a good week for TSD, with no curtailment of work due to weather or any other issues or concerns.

North Dakota Construction Activity	Completed this Week	Completed to date	Remaining to do	Total to do	UOM	% Complete
Tree Clearing (by parcel)	-	8	0	8	Parcel	100%
Drill Pier Foundations	5	41	0	41	EA	100%
Haul Structures	0	0	41	41	EA	0%
Set Structures	0	0	41	41	EA	0%
Pull Conductor (per thousand feet)	0	0	48	48	KFT	0%

Case No. PU-13-840

This week's plans

Tri-State Drilling has completed all foundations in North Dakota. Therefore, this will be the last report until Brink begins structure activities in North Dakota this spring.

Environmental – New critical habitat, T&E species, bald eagles or golden eagles

None to report this week

Cultural impacts – cultural, paleontological, archeological, historical, or grave discoveries

None to report this week

Damage to UG facilities

None to report this week

Landowner/Public Issues or complaints

None to report this week

Extraordinary Events – such as death of T&E species

None to report this week

Safety - injuries to any person or equipment damage

None to report this week

Additional Filing Documents

None to report this week.