

## Big Stone South to Ellendale Project



# ▶ BSSE Line Construction Project Weekly Status Report

Case No. PU-13-840

Al Koeckeritz ▶ Otter Tail Power Company ▶ 8/6/2018

**Project Overview** – The BSSE Project is a 163-mile 345kV transmission line that runs from the Big Stone, South Dakota Substation to the Ellendale, North Dakota Substation. Approximately 10 miles of the line is in Dickey County North Dakota.

**Weekly Progress** – No work was performed by either Brink or Dahn in ND this week.

Per request, I have included Montana-Dakota Utilities' weekly report, that is sent out by Dan Albrecht, with this report. That will be the process going forward.

North Dakota Construction Activity	Completed this Week	Completed to date	Remaining to do	Total to do	UOM	% Complete
Tree Clearing (by parcel)	-	8	0	8	Parcel	100%
Drill Pier Foundations	-	41	0	41	EA	100%
Haul Structures	8	41	0	41	EA	100%
Set Structures	0	0	41	41	EA	0%
Pull Conductor (per thousand feet)	0	0	48	48	KFT	0%

Case No. PU-13-840

This week's plans

As of this time, Brink is scheduled to set the first structure in ND the end of this week or the first of next week. Dahn will continue to place poly mats as needed for access.

Environmental – New critical habitat, T&E species, bald eagles or golden eagles

None to report this week

Cultural impacts – cultural, paleontological, archeological, historical, or grave discoveries

None to report this week

Damage to UG facilities

None to report this week

Landowner/Public Issues or complaints

None to report this week

Extraordinary Events – such as death of T&E species

None to report this week

Safety - injuries to any person or equipment damage

None to report this week

Additional Filing Documents

None to report this week.

## Albrecht, Daniel

---

**To:** -Info-Public Service Commission; Lein, Jerry R.  
**Cc:** bob.youness@ulteig.com; Skabo, Jay; Dihle, Mark  
**Subject:** BSSE Case No. PU-13-840 Weekly Update Email #48



Weekly Update for July 28 to August 3, 2018

To: Jerry Lein  
North Dakota Public Service Commission  
600 East Boulevard, Dept. 408  
Bismarck, ND 58505-0480

**Montana-Dakota Utilities Co's & Otter Tail Power Company's Big Stone South to Ellendale 345KV Transmission Line Project in Dickey County, ND Case No. PU 13-840 Notice of Ellendale 345kV Substation Construction weekly update from Montana-Dakota Utilities Co. (Email update #48)**

Dear Mr. Lein:

MDU's general contractor Highmark Erectors continues to work on switches, setting equipment, bus work, and conduit. They are monitoring the grass growth on site. The site perimeter security fence is being installed.

As they relate to the PSC order and Substation construction: no safety issues, no property damage issues, no public roadway issues, no environmental or cultural issues were encountered or brought to our attention.

Thank you and if you have any further questions about substation construction activities, feel free to contact me at:

**Daniel A. Albrecht**  
Substation Engineer  
Montana-Dakota Utilities Co.  
400 N 4th Street  
Bismarck, ND 58501-4092

Telephone: 701-222-7680  
Email: [daniel.albrecht@mdu.com](mailto:daniel.albrecht@mdu.com)