

Big Stone South to Ellendale Project



▶ BSSE Line Construction Project Weekly Status Report

Case No. PU-13-840

Al Koeckeritz ▶ Otter Tail Power Company ▶ 10/1/2018

Project Overview – The BSSE Project is a 163-mile 345kV transmission line that runs from the Big Stone, South Dakota Substation to the Ellendale, North Dakota Substation. Approximately 10 miles of the line is in Dickey County North Dakota.

Weekly Progress – No BSSE Project work took place in North Dakota last week. The next phase will be stringing operations, which Brink currently has scheduled to begin the end of October.

Montana-Dakota Utilities weekly report is included in this report.

North Dakota Construction Activity	Completed this Week	Completed to date	Remaining to do	Total to do	UOM	% Complete
Tree Clearing (by parcel)	-	8	0	8	Parcel	100%
Drill Pier Foundations	-	41	0	41	EA	100%
Haul Structures	1	41	0	41	EA	100%
Set Structures	10	41	0	41	EA	102%
Pull Conductor (per thousand feet)	0	0	48	48	KFT	0%

Case No. PU-13-840

This week's plans

No activities in North Dakota until stringing operations begin.

Environmental – New critical habitat, T&E species, bald eagles or golden eagles

None to report this week

Cultural impacts – cultural, paleontological, archeological, historical, or grave discoveries

None to report this week

Damage to UG facilities

None to report this week

Landowner/Public Issues or complaints

None to report this week

Extraordinary Events – such as death of T&E species

None to report this week

Safety - injuries to any person or equipment damage

None to report this week

Additional Filing Documents

None to report this week.

Albrecht, Daniel

To: -Info-Public Service Commission; Lein, Jerry R.
Cc: bob.youness@ulteig.com; Skabo, Jay
Subject: BSSE Case No. PU-13-840 Weekly Update Email #56



Weekly Update for September 22 to September 28, 2018

To: Jerry Lein
North Dakota Public Service Commission
600 East Boulevard, Dept. 408
Bismarck, ND 58505-0480

Montana-Dakota Utilities Co's & Otter Tail Power Company's Big Stone South to Ellendale 345KV Transmission Line Project in Dickey County, ND Case No. PU 13-840 Notice of Ellendale 345kV Substation Construction weekly update from Montana-Dakota Utilities Co. (Email update #56)

Dear Mr. Lein:

MDU's general contractor Highmark Erectors continues to work on conduit, pulling control cable, and miscellaneous items. Crushed rock surfacing is being delivered to the site and will continue for the next week or 2. The Contractor is monitoring the grass growth on site. Security cameras are still being installed. MDU Electricians are onsite working on terminating control cable in equipment and testing relays in the control house.

As they relate to the PSC order and Substation construction: no safety issues, no property damage issues, no public roadway issues, no environmental or cultural issues were encountered or brought to our attention.

Thank you and if you have any further questions about substation construction activities, feel free to contact me at:

Daniel A. Albrecht
Substation Engineer
Montana-Dakota Utilities Co.
400 N 4th Street
Bismarck, ND 58501-4092

Telephone: 701-222-7680
Email: daniel.albrecht@mdu.com