

Big Stone South to Ellendale Project



▶ BSSE Line Construction Project Weekly Status Report

Case No. PU-13-840

Al Koeckeritz ▶ Otter Tail Power Company ▶ 12/4/2018

Project Overview – The BSSE Project is a 163-mile 345kV transmission line that runs from the Big Stone, South Dakota Substation to the Ellendale, North Dakota Substation. Approximately 10 miles of the line is in Dickey County North Dakota.

Weekly Progress – Brink continued stringing in North Dakota completing 3,000 feet. Dahn is removing mats from areas that are completed.

Montana-Dakota Utilities weekly report is included in this report.

North Dakota Construction Activity	Completed this Week	Completed to date	Remaining to do	Total to do	UOM	% Complete
Tree Clearing (by parcel)	-	8	0	8	Parcel	100%
Drill Pier Foundations	-	41	0	41	EA	100%
Haul Structures	0	41	0	41	EA	100%
Set Structures	0	41	0	41	EA	100%
Pull Conductor (per thousand feet)	3	40	9	48	KFT	82%

Case No. PU-13-840

This week's plans

Brink will continue with remaining stringing activities. Dahn will be removing mats as Brink completes their work. Currently, Brink plans to complete stringing by the end of the week (December 8th).

Environmental – New critical habitat, T&E species, bald eagles or golden eagles

None to report this week

Cultural impacts – cultural, paleontological, archeological, historical, or grave discoveries

None to report this week

Damage to UG facilities

None to report this week

Landowner/Public Issues or complaints

None to report this week

Extraordinary Events – such as death of T&E species

None to report this week

Safety - injuries to any person or equipment damage

None to report this week

Additional Filing Documents

None to report this week.

Albrecht, Daniel

To: -Info-Public Service Commission; Lein, Jerry R.
Cc: bob.youness@ulteig.com; Skabo, Jay; Dihle, Mark
Subject: BSSE Case No. PU-13-840 Weekly Update Email #65



Weekly Update for November 24 to November 30, 2018

To: Jerry Lein
North Dakota Public Service Commission
600 East Boulevard, Dept. 408
Bismarck, ND 58505-0480

Montana-Dakota Utilities Co's & Otter Tail Power Company's Big Stone South to Ellendale 345KV Transmission Line Project in Dickey County, ND Case No. PU 13-840 Notice of Ellendale 345kV Substation Construction weekly update from Montana-Dakota Utilities Co. (Email update #65)

Dear Mr. Lein:

MDU's general contractor Highmark Erectors is completed on site except for the line drops once the 345kV transmission line is terminated on the substation deadend. MDU Electricians are onsite working on testing relays in the control house.

As they relate to the PSC order and Substation construction: no safety issues, no property damage issues, no public roadway issues, no environmental or cultural issues were encountered or brought to our attention.

Thank you and if you have any further questions about substation construction activities, feel free to contact me at:

Daniel A. Albrecht
Substation Engineer
Montana-Dakota Utilities Co.
400 N 4th Street
Bismarck, ND 58501-4092

Telephone: 701-222-7680
Email: daniel.albrecht@mdu.com