

Big Stone South to Ellendale Project



▶ BSSE Line Construction Project Weekly Status Report

Case No. PU-13-840

Al Koeckeritz ▶ Otter Tail Power Company ▶ 12/21/2018

Project Overview – The BSSE Project is a 163-mile 345kV transmission line that runs from the Big Stone, South Dakota Substation to the Ellendale, North Dakota Substation. Approximately 10 miles of the line is in Dickey County North Dakota.

Weekly Progress – Brink has completed all activities in North Dakota and are off site. Dahn has completed all cleanup and are also off site. This will be the final report as all work is completed in North Dakota.

If Montana-Dakota Utilities is still required to send a weekly report they will once again send their report directly.

North Dakota Construction Activity	Completed this Week	Completed to date	Remaining to do	Total to do	UOM	% Complete
Tree Clearing (by parcel)	-	8	0	8	Parcel	100%
Drill Pier Foundations	-	41	0	41	EA	100%
Haul Structures	0	41	0	41	EA	100%
Set Structures	0	41	0	41	EA	100%
Pull Conductor (per thousand feet)	9	48	0	48	KFT	100%

Case No. PU-13-840

This week's plans

Environmental – New critical habitat, T&E species, bald eagles or golden eagles

None to report this week.

Cultural impacts – cultural, paleontological, archeological, historical, or grave discoveries

None to report this week

Damage to UG facilities

None to report this week

Landowner/Public Issues or complaints

None to report this week

Extraordinary Events – such as death of T&E species

None to report this week

Safety - injuries to any person or equipment damage

None to report this week

Additional Filing Documents

None to report this week.