

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**October 19, 2014 through October 25, 2014**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue excavation at the remote impoundment area	
Continue grading at new tank area	
Continue installation of reinforced concrete drain piping	
Start installation of new perimeter fencing	
Stanley	
Hydrovac work	
Electrical hook-up for trailer installation	
Earthwork/stripping for fire pond	
Temporary impoundment construction	
Access road construction	
Berthold	
Sub-grade preparation, cut/fill operations, and aggregate base installation continue throughout the site, and the overall final rough grading is readily apparent throughout the site	
Topsoil stripping and on-site stockpiling is complete	
Tying of re-bar	
Drilled shaft excavation	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue excavation at the remote impoundment area	
Continue grading at the new tank area	
Continue installation of reinforced concrete drain piping and man holes	
Continue installation of new perimeter fencing	
Stanley	
ESB concrete forms	
RCP storm water earthwork	
Fire pond pump foundation preparation work	
Earthwork/stripping for fire pond	
Electrical Installation	
Tank pad construction	
Berthold	
Tying of re-bar will continue and drilled shaft concreting will commence	
Continue rough-grading, finish grading, and aggregate base work to further develop the proposed contours of the site	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started
Stanley	0%	Not Started
Berthold	0%	Not Started

Tank Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started
Stanley	0%	Not Started
Berthold	0%	Not Started

