

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**November 2, 2014 through November 8, 2014**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
Install aggregate fill and crushed rock at remote impoundment area	
Excavation at the fire pond	
Pour concrete sump at new culvert	
Continue installation of man holes	
Stanley	
ESB concrete pour	
RCP storm drain earthwork	
Fire pond pump foundation preparation work	
Electrical installation	
Tank pad construction	
Berthold	
Sub-grade preparation, cut/fill operations, and aggregate base installation continue throughout the site, and the overall final rough grading is readily apparent throughout the site	
Drilled shaft concreting (pouring, stripping, and insulating)	
Fence construction activities	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Place erosion control blankets	
Install aggregate fill on berms	
Install tank containment drain piping and valve	
Clean-up for demobilization	
Grading of site for proper drainage	
Stanley	
Backfill ESP building foundations	
Complete remote containment berms	
Relocate electrical cables	
Clean-up for demobilization	
Preparation for RCP drain pipe installation	
Berthold	
Miscellaneous rough-grading, finish grading, and aggregate base work to further develop the proposed contours of the site	
Fence construction activities	
Storm sewer system work to prepare site for winter suspension/spring thaw drainage	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started
Stanley	0%	Not Started
Berthold	0%	Not Started

Tank Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started
Stanley	0%	Not Started
Berthold	0%	Not Started



**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**October 26, 2014 through November 1, 2014**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue excavation at the remote impoundment area	
Continue grading at new tank area	
Continue installation of reinforced concrete drain piping and man holes	
Continue installation of new perimeter fencing	
Stanley	
Hydrovac in tank area for electrical trenching	
Electrical hook-up for trailer installation	
Earthwork/stripping for fire pond	
Temporary impoundment liner construction	
Berthold	
Sub-grade preparation, cut/fill operations, and aggregate base installation continue throughout the site, and the overall final rough grading is readily apparent throughout the site	
Drilled shaft concreting (forming and pouring)	
Fence construction activities	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Install aggregate fill and crushed rock at remote impoundment area	
Excavation at the fire pond	
Pour concrete sump at new culvert	
Continue installation of man holes	
Stanley	
ESB concrete pour	
RCP storm water earthwork	
Fire pond pump foundation preparation work	
Electrical Installation	
Tank pad construction	
Berthold	
Drilled shaft concreting	
Continue rough-grading, finish grading, and aggregate base work to further develop the proposed contours of the site	
Fence construction activities	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started
Stanley	0%	Not Started
Berthold	0%	Not Started

Tank Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started
Stanley	0%	Not Started
Berthold	0%	Not Started