

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
November 9, 2014 through November 15, 2014



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Place erosion control blankets	
Install aggregate fill on berms	
Install tank containment drain piping and valve	
Grading of site for proper drainage	
Clean-up for demobilization	
Stanley	
Backfill ESB building foundations	
Complete remote containment berms	
Relocate electrical cables	
Prep for RCP drain piping installation	
Clean-up for demobilization	
Berthold	
Sub-grade preparation, cut/fill operations, and aggregate base installation continue throughout the site, and the overall final rough grading is readily apparent throughout the site	
Storm sewer system work to prepare site for winter suspension/spring thaw drainage	
Fence construction activities	
Winter suspension and layup work	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Complete installation of erosion control blankets	
Clean-up the site	
Demobilize earthwork equipment	
Stanley	
Complete electrical outage for relocated cables	
Backfill electrical trenches	
Clean-up the site	
Demobilization of earthwork equipment	
Berthold	
Fence construction activities; to be completed/suspended for winter	
Winter suspension and layup work; to be completed/suspended for winter	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	6%	In Progress
Stanley	10%	In Progress
Berthold	15%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	108	PU-13-848