

**Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848**



November 16, 2014 through November 22, 2014

Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Complete installation of erosion control blankets Clean-up the site and secure for winter Demobilization of earthwork equipment	
Stanley	
Complete electrical outage for relocated cables Backfill electrical trenches Clean-up the site Demobilization of earthwork equipment	
Berthold	
Fence construction activities Winter suspension and layup work, demobilization	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Construction work and demobilization is complete for 2014, work will resume approximately May 4, 2015 (weather permitting)	
Stanley	
Construction work and demobilization is complete for 2014, work will resume approximately May 4, 2015 (weather permitting)	
Berthold	
Construction work and demobilization is complete for 2014, work will resume approximately May 4, 2015 (weather permitting)	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	6%	In Progress
Stanley	10%	In Progress
Berthold	15%	In Progress

Tank Construction		
Site	% Complete	Status
109	PU-13-848	Filed: 11/25/2014 Pages: 1