


Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
April 26, 2015 through May 2, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Survey work	
4-way sweeps	
One-calls	
Setting timber mats over new Enable pipeline	
Stanley	
Survey work	
4-way sweeps	
One-calls	
Trailer administration work	
Berthold	
4-way sweeps	
Begin mobilization of equipment	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Deliver earthwork equipment	
Pot-hole for Enable pipeline location	
Begin excavation for mainline pump ESB building foundations	
Begin excavation for fire pond	
Stanley	
Final Plover survey	
Final 4-way sweeps	
Mobilization of construction equipment	
ESB foundation construction	
Installation of RCP for temporary containment	
General earth work	
Berthold	
Hydrovac work	
Begin excavation for ESB foundations	

111 PU-13-848 Filed: 5/5/2015 Pages: 1
Sandpiper Project Crude Oil Pipeline Progress Report – week ending 5-2-2015
 Enbridge Pipelines (North Dakota) LLC

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	6%	In Progress
Stanley	10%	In Progress
Berthold	15%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started
Stanley	0%	Not Started
Berthold	0%	Not Started