

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 3, 2015 through May 9, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Delivered earthwork equipment	
Pot-holed for Enable Line location	
Started excavation for mainline pump ESB building foundations	
Started excavation for fire pond	
Started fill at tank 9504 area	
Stanley	
Final Plover survey completed	Delivery of engineered fill
Final 4-way sweeps and survey work	Fire pond pump house foundation excavation
Mobilization of construction equipment	Delay in construction work due to site safety stand-down
ESB foundation construction work	
General earthwork for temporary containment area	
Berthold	
Final 4-way sweeps and survey work	
ESB foundation excavation complete	
Miscellaneous finish grading completed	
Erosion control BMP's were addressed	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Training and administrative office work taking place	
No construction work is planned for this week	
Stanley	
Delay in construction work due to site safety stand-down	
Completion of site specific construction safety training	
ESB foundation construction work	
Fire pond pump house foundation excavation	
Berthold	
Pump shelter and vertical can pump foundation excavation	
ESB foundations earthwork - sub-cut and structural/select fill placement	
Mud mat installation	
Re-bar preparation/organization; receiving, removing from on-site storage, tying, and placement	
Additional site organization and mobilization activities	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	7%	In Progress
Stanley	11%	In Progress
Berthold	17%	In Progress

Tank Construction		
Site	% Complete	Status
Berthold	112	PU-13-848