


Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 10, 2015 through May 16, 2015



| Contact | Title | Contact | Office Phone | Cell Phone |
|-------------|-------------------------------------|-------------|--------------|--------------|
| AJ Johnson | Supervisor, Facilities Construction | AJ Johnson | 715-398-4894 | 715-817-6265 |
| Sally Joyce | Regulatory Project Supervisor | Sally Joyce | 713-353-6328 | 713-213-6894 |

Facilities Construction

| This Week's Activities | This Week's Activities |
|---|------------------------|
| Beaver Lodge | |
| No work accomplished during the week; conducted training and administrative work On Saturday 5/16 installed fill material at tank 9504 | |
| Stanley | |
| No work accomplished during the week; conducted training and administrative work | |
| Berthold | |
| ESB excavation, mud mat, and re-bar preparation completed; concrete form installation and re-bar placement commenced Pump shelter excavation commenced Miscellaneous rough grating executed Layout and prep work for most structures is now complete | |

| Next Week's Activities | Next Week's Activities |
|--|------------------------|
| Beaver Lodge | |
| Excavate ESB 1 foundations, import and place structural fill, install mud slab Excavate for mainline pump bases, import and place structural fill Excavate for fire water pond Place and compact fill in tank 9504 area | |
| Stanley | |
| Begin installation of electrical duct banks at ESB building, prep work for new slab Begin electrical demo (cable tray and wire) Excavate at fire pond, install liner, prep for foundations | |
| Berthold | |
| ESB foundation work continues with re-bar placement, footing, and wall concrete pouring Pump shelter sub-grade excavation and structural fill placement Storm sewer work Rough grading work | |

| Terminal Construction | | |
|-----------------------|------------|-------------|
| Site | % Complete | Status |
| Beaver Lodge | 7% | In Progress |
| Stanley | 11% | In Progress |
| Berthold | 22% | In Progress |

| Tank Construction | | |
|--|------------|---------------------------|
| Site | % Complete | Status |
| 113 | PU-13-848 | Filed: 5/20/2015 Pages: 1 |
| Sandpiper Project Crude Oil Pipeline Progress Report - week ending 5-16-2015 | | |