


**Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 17, 2015 through May 23, 2015**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Excavated ESB 1 foundations, imported and placed structural fill, installed mud slab	
Excavated for mainline pump bases	
Excavated for fire water pond	
Placed and compacted fill in tank 9504 area	
Stanley	
Performed earth work at fire pond pump house	
Structural fill placement for fire pond pump house foundation	
Hydro-vac potholing for underground line location	
Demolition of above grade electrical electrical cable and cable trays	
Executed structural concrete finishing work for ESB; ESB was also received	
Berthold	
Continued ESB foundation work; re-bar was placed and concrete footings were poured	
Continued pump shelter sub-grade excavation and structural fill placement	
Excavation for vertical can pump foundations	
Miscellaneous rough grating executed	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Forming and install of re-bar for ESB 1 footings	
Continue excavation at mainline pump bases	
Place fill north of mainline pumps at existing drainage ditch	
Remove walkway and culvert at tank 9504	
Begin to place material for new site access roads	
Begin excavation for ESB 5 foundations	
Stanley	
Begin installation of electrical duct banks at ESB building, prep work for new slab	
Complete electrical demo (cable tray and wire)	
Prep work for foundations and pouring of mud mat under the pump house foundation	
Prep work for RCP drainage system and temporary containment area for connecting piping	
Berthold	
ESB foundation work continues with re-bar placement, forming of walls, and wall concrete pouring	
Pump shelter sub-grade excavation and structural fill placement	
Commence vertical can pump foundations and casing work	
Storm sewer work	
Rough grading work primarily at site pad for storage building	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	8%	In Progress
Stanley	13%	In Progress
Berthold	26%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	114	PU-13-848
Berthold	114	PU-13-848