

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 24, 2015 through May 30, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Formed and installed re-bar for ESB 1 footings, poured footing concrete, and re-bar placed in walls Continued excavation at mainline pump bases Placed fill north of mainline pumps at existing drainage ditch Removed walkway and culvert at tank 9504 Began to place material for new site access roads Began excavation for ESB 5 foundations	
Stanley	
Installed mud mat fire pond pump house Formed and poured fire pond pump house foundation 4-way ground disturbance sweeps completed Electrical above grade demolition of cable & cable tray completed ESB structural concrete finishing work ESB electrical duct bank installation earth work Injection pump engineered fill and compaction completed and raised working elevation w/ fill for drilling of deep well pumps	
Berthold	
ESB Foundation footing forms were stripped and re-bar and forms for walls were placed Pump shelter excavation continued and sub-grade preparation and structural fill operations commenced Continued rough-grading work Storm sewer work	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Form mainline pump foundation footings Continue excavation for ESB 5 foundations, and pour mud mat Excavate for foundations and form footings for firewater pond pump house Continue material placement for new site access roads	
Stanley	
Continue installation/pouring of electrical duct banks at ESB building, prep work for new slab Prep work for foundations and pouring of pump house well RCP drainage system prep work and temporary containment area connecting piping Hydro-vac work for RCP installation and electrical demolition of cable tray support piers	
Berthold	
ESB foundation pour and structural slab re-bar placement and pour Pump shelter sub-grade excavation and structural fill placement Storm sewer work Continued rough-grading work Booster pump casing installation and concrete forming	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	12%	In Progress
Stanley	15%	In Progress
Berthold	28%	In Progress

Tank Construction		
Site	% Complete	Status
Beav		
S	115	PU-13-848
Be		

115 PU-13-848 Filed: 6/2/2015 Pages: 1
Sandpiper Project Crude Oil Pipeline Progress Report – week ending 5-30-2015

