


Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 31, 2015 through June 6, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Pour mud mat at mainline pumps grid 2-4 Form ESB 1 foundation walls Continue excavating at the fire pond Install 18" and 30" RCP at manhole 08-01 Placed fill material at the mainline pump area	
Stanley	
Installation of electrical duct banks at ESB Formwork for foundations and pouring of pump house well RCP drainage system prep work and temporary containment area connecting piping Hydro Vac work for RCP installation and electrical demolition of cable tray support piers Site investigation and repair after rain events over the weekend and Monday Follow up on safety audit findings	
Berthold	
ESB Foundation pour and structural slab re-bar placement Pump Shelter sub-grade excavation and structural fill placement Storm sewer work Rough-grading work Booster pump casing installation and concrete forming	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pour ESB 1 foundation walls Form mainline pump bases Form ESB 5 footings Grout manhole 08-01 Place fill at the mainline pump area Continue excavating at the fire pond	
Stanley	
Continue pouring of electrical duct banks at ESB building, prep work for new slab Prep work for formwork, rebar, and pouring of fire pond pump well General earthwork in fire pond Site survey work for injection pumps and support foundations RCP drainage system installation and temporary containment area connecting piping Hydro Vac work for RCP installation and electrical demolition of cable tray support piers Electrical cable demolition and electrical trench repair from last year's construction Placement of seeding and erosion control blankets	
Berthold	
ESB Foundations form stripping, structural slab re-bar placing, and structural slab pour Pump shelter structural fill installation, mud mat installation, and footing re-bar layout Storm sewer work Continued rough-grading work Booster pump casing installation and concrete forming	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	13%	In Progress
Stanley	16%	In Progress
Berthold	30%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	0%	Not Started