

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**June 7, 2015 through June 13, 2015**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
Poured ESB 1 foundation walls Formed mainline pump bases Formed ESB 5 footings Grouted manhole 08-01 Placed fill at mainline pump area Continued excavation at the fire pond	
Stanley	
Continued pouring of electrical duct banks at ESB building and prep work for new slab Formwork, rebar and pouring of fire pond pump well General earthwork in fire pond Site survey work for Injection Pumps and Support foundations RCP drainage system installation and temporary containment area connecting piping Hydro Vac work for RCP installation and electrical demolition of cable tray support piers Electrical cable demolition and electrical trench repair from last year's construction Placement of seeding and erosion control blankets	
Berthold	
ESB Foundations form stripping, electrical conduit installation, and backfilling Pump shelter structural fill installation, mud mat installation, and footing re-bar layout Storm sewer work Rough-grading work Booster pump casing installation and concrete pours	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue placing fill at mainline pump area Continue forming mainline pump bases and begin rebar installation Backfill at ESB 1 and begin duct bank installation Form and pour ESB 5 foundation walls Install lids and covers at man holes Install and grout MH-07 Place structural fill at tank 9505	
Stanley	
Complete electrical duct banks at ESB building, pour new slab Continue formwork, rebar and pouring of fire pond General earthwork in fire pond Prep work for injection pumps and support foundations Continue RCP drainage system installation Hydro-Vac work for RCP installation Continue electrical cable demolition and electrical trench repair from last year's construction Prep work for fire pond liner installation	
Berthold	
ESB buildings backfilling completion and structural slab rebar layout Pump shelter foundation footings pour Booster pump foundation concrete pours Finish grading and miscellaneous general grading work	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	15%	In Progress
Stanley	18%	In Progress
Berthold	15%	In Progress

Tank Construction		
Site	% Complete	Status
117	PU-13-848	Filed: 6/23/2015