

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
June 28, 2015 through July 4, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue forming and rebar installation for pump shelter building footings, and make the first pour. Install conduit and forms for ESB 5. Remove guard rails near existing maintenance building and place 1 1/2" rock on west slope. Import and stockpile structural fill for ESB 1 and 5. General site grading. Forming and rebar for tank 9504 ring wall and make first pour. Install structural fill at tank 9505.	
Stanley	
Short work week for the construction site for the 4th. No construction activities from 7/2 thru 7/6/15. Continue formwork for Fire Pond Pump Well inlet walls. RCP installation.	
Berthold	
ESB Buildings backfilling, structural slab rebar layout and pours, and framing erection. Pump Shelter foundation wall forming and bar placement. Mainline pump blocks bar placement, forming, and concrete pouring. Booster pump foundation backfill. Drilled shaft ("yard foundations") construction. Finish grading, and miscellaneous general grading work. Tank foundation excavation.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Start forming and install rebar for mainline pump upper foundation blocks. Continue forming and rebar installation for pump shelter building footings, pump water from excavations, and make first concrete pour. Install grounding at pump shelter building foundations. Pour duct banks for ESB 1 and 5. Continue placing 1 1/2" rock on west slope near maintenance building. Start excavation for fire pond pump house foundations, place structural fill and pour mud mat. General site grading. Forming and rebar for tank 9504 ring wall, continue pouring wall sections. Install mud mat for tank 9505 foundations, lay-out for tank foundations.	
Stanley	
ESB building earth work preparation for slab pour. Pour delayed due to high moisture issues (many rain incidents in the last few weeks) with structural fill for ESB slab pour. RCP installation. Earthwork in Tank demo area. Continue formwork, rebar, and pouring of Fire Pond Pump inlet walls. Earthwork in fire pond.	
Berthold	
ESB Buildings backfilling, structural slab rebar layout and pours, and framing erection. Pump Shelter foundation walls rebar placement and forming. Mainline pump blocks concreting, forming, and concrete pouring. Drilled shaft ("yard foundations") construction. Finish grading, and miscellaneous general grading work. Tank foundation excavation.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	18%	In Progress
Stanley	19%	In Progress
Berthold	19%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	119	PU-13-848 Filed: 7/7/2015
Stanley		
Berthold		