

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
July 12, 2015 through July 18, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue forming and install rebar for mainline pump upper foundation blocks. Continue forming, rebar and pouring pump shelter building foundation walls. Install grounding at mainline pump foundation blocks and ESB building foundations. Pour mud mat and start forming and rebar for fire pond pump house foundations . Backfill at ESB 1 and 5. Remove existing culvert and install a new one at MH 06-01. Hydrovac at utilities for new piers at north and south sites. Start drilling for cable tray piers. Demo light pole near new booster pump location. Forming and rebar for tank 9504 ring wall, continue pouring wall sections. Continue installing mud mat for tank 9505 foundations.	
Stanley	
ESB erection started. Injection Pump drilling complete. Set Injection Pump outer corrugated casings. Storm event Wednesday evening, 1.8 " of rain in a short duration. Site issues after storm event, FW Pond. Cable & Earthwork in Tank demo area. RCP repair after storm event. Silt Fence and erosion repair after storm event	
Berthold	
ESB buildings installation. Pump Shelter foundation wall forming, bar placement, and pouring. Mainline pump blocks bar placement, forming, and pouring. Drilled shaft ("yard foundations") construction Finish grading and miscellaneous general grading work Tank foundation excavation and controlled backfill.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue forming and install rebar for mainline pump upper foundation blocks. Continue forming, rebar, and pouring pump shelter building foundation walls. Install grounding at mainline pump foundation blocks. Pour footings for fire pond pump house foundations, start forming foundation walls. Backfill at ESB 1 and 5. Hydrovac at utilities for new piers at south site. Demo light pole foundation near new booster pump location. Continue drilling cable tray piers, install rebar and start pouring concrete. Forming and rebar for tank 9504 and 9505 ring walls and continue pouring wall sections (start pouring at tank 9505).	
Stanley	
ESB steel erection to continue. Install Injection Pump mud mat. Set Injection Pump casings. Complete FW Pond concrete work. Complete Cable & Earthwork in Tank demo area. Complete tank foundation earthwork for Tank 9006. RCP installation and repair.	
Berthold	
ESB buildings installation. Pump Shelter foundation walls rebar placement, forming, and concrete pouring. Mainline pump blocks bar placement, forming, and concrete pouring. Drilled shaft ("yard foundations") construction. Finish grading and miscellaneous general grading work Tank foundation controlled backfill.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	20%	In Progress
Stanley	22%	In Progress
Berthold	21%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver		
Sta	121	PU-13-848
Bert		