

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
August 3, 2015 through August 8, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	715-398-4894	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue forming, install rebar and pour mainline pump upper foundation block #2. Continue forming, rebar, and pouring pump shelter building foundation walls and piers. Install grounding at mainline pump foundation blocks. Form sump walls for fire pond pump house foundations. Excavate for the second booster pump foundation, install flowable fill. Backfill at ESB 1, pour slab, grade site near building. Continue assembling ESB 5 building framing, start to install steel. Hydro-excavate for transfer pump foundation, mechanical excavation, and install flowable fill. Continue drilling, install rebar and pour cable tray piers. 4-way sweep on east side of site. Grading at roads, start to install class 13 material. Forming and rebar for tank 9505 ring walls, continue pouring.	
Stanley	
Started drill pier construction. Inspected West Injection Pump casing. Continue RCP installation. ESB Sheet Steel erection started. Install Injection Pump footings & forming for pump foundation. Strip forms at FW Pond concrete work. Formed Electrical duct banks for FW Pump house. Earthwork at Fire Pond. Back fill at Fire Pond Pump house. RCP installation to continue. Road construction continuing, including FWP area, and erosion control blankets. Tank area 9007 completed and ready for the tank contractor. Continue drill pier construction	
Berthold	
ESB buildings installation; exterior and interior panels and accessory/finish components. Pump Shelter foundation wall forming, bar placement, and pouring. Mainline pump blocks form stripping. Drilled shaft ("yard foundations") construction. Finish grading and miscellaneous general grading work. Tank foundation excavation and controlled backfill.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Forming and install rebar for mainline pump upper foundation block #3, strip forms for block #2. Continue forming, rebar and pouring pump shelter building foundation walls and piers, install mud mat for west side walls. Install grounding and duct banks at mainline pump foundation blocks. Continue forming, rebar and pouring at sump walls for fire pond pump house foundations. Excavate for the booster pump footings and drill for deep well steel sleeves at the transfer and booster pumps. Hydro-excavate for ESB 3 piers, form and pour piers. Backfill at ESB 1, grade site near building. Continue installing steel at ESB 5 building, start to install steel at ESB 5. Continue drilling, install rebar and pour cable tray, pipe support and valve support piers. Grading at roads, install class 13 material. Pour last ring wall section for tank 9505, clean-up site.	
Stanley	
ESB erection to continue. Install Injection Pump foundation. Earthwork at Fire Pond. Liner installation at FW pond. RCP installation to continue. Continue drill pier construction.	
Berthold	
Pump Shelter backfilling, and final foundations concreting. Pump Shelter slab and appurtenances forming and concreting. Finish grading, and miscellaneous general grading work.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	23%	In Progress
Stanley	27%	In Progress
Berthold	24%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	124	PU-13-848
Stanley		
Berthold		